

ECoW Reports 1 & 2 McGowan Ltd Comments: Cocksburn Reservoir/Dumyat Paths

Report No	Date	Item/Ref	Detail/Comments/Recommendations	Response McGowan Ltd	Additional Information
1	w/c 08/01/18	Summary of construction activities on site.			
		ECoW activities.			
		Anticipated future activities on site.			
		Information requests.	- Updated construction plans for both sites from McGowan.	To follow.	
2	w/c 15/01/18	Summary of construction activities on site.			
		ECoW activities.			
		Anticipated future activities on site.			
		Information requests.	- Updated construction plans for both sites from McGowan. - Specification Drawings References APG etc from McGowan.	Sent 19/01/18. Sent 19/01/18.	
		Observed Good Practise	- Additional spill kit measures.	Additional enhanced spill kit measures in place at Cocksburn Reservoir path on 29/01/18 and will be located to Dumyat path on 30/01/18.	
		2.1	Consider additional culvert at this location.	We will monitor and install if required once stockpiling activities cease.	Culvert installation may be damaged by ongoing stockpiling activities and an alternative temporary water management solution will be implemented if required.
		1.2	Additional small cut off depression/ditch.	Installed 16/01/18.	Some re-bagging of aggregate was required due to water ingress from surroundings which increased bag weight.
		1.3	Improved marking system and returned at ends, signage and 0.5m buffer.	We will action when path construction reaches this location.	
		1.6	Temporary crossing point at 1454m & 1698m	Road plate sheets ordered and will be installed on clean rock formation each side of crossings when path	

Report No	Date	Item/Ref	Detail/Comments/Recommendations	Response McGowan Ltd	Additional Information
				construction reaches these locations.	
2	w/c 15/01/18	Additional Information	<ul style="list-style-type: none"> - Path construction work suspended on Cocksburn Reservoir Path on 16/01/18 due to snow. - 1st phase of airlift for Dumyat Path carried out on 15/01/18 & 17/01/18. - Path construction work suspended on Dumyat Path on 18/01/18 due to snow. - 2nd phase of airlift for Dumyat Path scheduled for 12/02/18 - 14/02/18. - 3rd phase of airlift for Dumyat Path scheduled for 19/02/18 - 20/02/18. 		
3	w/c 22/01/18	Summary of construction activities on site.	<ul style="list-style-type: none"> - Works commencing on hill within Section 2. - Approximately 500m of work underway on Cocksburn path. 	<ul style="list-style-type: none"> - Final preparatory work as adverse conditions improve to facilitate commencement of work on Dumyat section 2. - Approximately 400m of work underway on Cocksburn path. 	
		ECoW activities.			
		Anticipated future activities on site.			
		Information requests.			
		Summary of construction activities on site.			
		ECoW activities.			
		Anticipated future activities on site.			
		Observed Good Practise			
		3.1	Tracked dumper probably has a small leak.	Repaired on 25/01/18 (hairline crack in engine oil sump).	
		3.2	Works footprint.	Work recommenced on 23/01/18. Incremental maintenance of path	

				formation being implemented from the start of the path. Strategic installation of side ditching has commenced from the start of the path.	
Report No	Date	Item/Ref	Detail/Comments/Recommendations	Response McGowan Ltd	Additional Information
		3.3	Drainage/Silt.	On 25/01/18 supplementary silt fencing was installed in addition to the existing silt mitigation already in place using natural materials. Strategic installation of side ditching will take place between 300m-400m before work proceeds beyond 400m.	We would prefer to continue to utilise silt mitigation techniques formed from natural on site materials and minimise the requirement to install silt fencing. Beyond 400m and at key locations it is proposed that strategic installation of side ditching will be installed as work advances. This will be minimised as far as is practical in the first instance and can be further expanded if required.
		3.4	Drainage/Silt.	Supplementary silt control materials will be located to Dumyat path on 30/01/18.	We would prefer to continue to utilise silt mitigation techniques formed from natural on site materials and minimise the requirement to install silt fencing.
		3.5	GWDTE.	We would like an opportunity to comment on any proposals and the potential impact on the scope of work.	
		2.1	Drainage/Silt	On 25/01/18 an additional culvert was installed at the stockpiling area at Cocksburn Reservoir path. However additional drainage mitigation measures need to be agreed in parallel with the requirements for public access in the vicinity of the stockpiling area.	